

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF 2 PAGES

TO OWNER:
 City of Clinton
 PO Drawer 1177
 Clinton, Oklahoma 73601
 FROM CONTRACTOR:
 Scott Selsor Construction, LLC
 301 S. 8th St
 Weatherford, Oklahoma 73096
 CONTRACT FOR:
 Construct Hangars

PROJECT: AIP 3-40-0021-022-2025, AIG
 3-40-0021-023-2025, ODA
 CLK-26H-FS

VIA ENGINEER: Parkhill

APPLICATION NO: 01
 Distribution to:
 OWNER
 ENGINEER
 CONTRACTOR

PERIOD TO: 2/13/26
 10/00

PROJECT NOS:
 CONTRACT DATE: 7/15/25

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM \$ 1,612,479.60
 2. Net change by Change Orders \$ 0.00
 3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 1,612,479.60
 4. TOTAL COMPLETED & STORED TO DATE \$ 88,043.50
 5. RETAINAGE:
 a. 5 % of Completed Work \$ 4,402.18
 b. 5 % of Stored Material \$ 0.00
 Total Retainage \$ 4,402.18
 6. TOTAL EARNED LESS RETAINAGE \$ 83,641.33
 (Line 4 Less Line 5 Total)
 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 0.00
 8. CURRENT PAYMENT DUE \$ 83,641.33
 9. BALANCE TO FINISH, INCLUDING RETAINAGE \$ 1,528,838.28
 (Line 3 less Line 6)

CONTRACTOR:
 By: Scott Selsor Date: 2-18-26

State of: Oklahoma County of: Custer
 Subscribed and sworn to before me this 18th day of February 2026
 Notary Public: Morgan MCBroom
 My Commission expires: July 20, 2026
MORGAN MCBROOM
 Notary Public - State of Oklahoma
 Commission Number 22009834
 My Commission Expires Jul 20, 2026

ENGINEER'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the information comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 83,641.33

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ENGINEER:
 By: Game Cole Bond Date: 02/20/2026

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

Construct Hangars
 AIP 3-40-0021-022-2025, AIG 3-40-0021-023-2025, ODA CLK-26H-FS

PAY REQUEST NO: 1
 DATE: 2/18/2026

Clinton Regional Airport

For Period Ending: 2/15/2026

Item	Description	Contract			Total Work Completed		Amount Less Retainage \$	Quantity Remaining	
		Quantity	Unit Price \$	Amount \$	Quantity	Amount \$			
Base Bid									
1	MOBILIZATION	1	LS	\$ 100,000.00	\$ 100,000.00	0.25	\$ 25,000.00	\$ 23,750.00	0.75
2	LOW PROFILE FLAG AND FLASHER BARRICADES	1	LS	\$ 3,500.00	\$ 3,500.00	1.00	\$ 3,500.00	\$ 3,325.00	0.00
3	TEMPORARY EROSION CONTROL	1	LS	\$ 7,500.00	\$ 7,500.00	0.50	\$ 3,750.00	\$ 3,562.50	0.50
4	REMOVE AND DISPOSE OF TREES	6	EA	\$ 1,500.00	\$ 9,000.00	6.00	\$ 9,000.00	\$ 8,550.00	0.00
5	DEMOLISH EXISTING FOUNDATION, CONCRETE SLAB, HANGAR DOOR TRACKS	1	LS	\$ 24,750.00	\$ 24,750.00	1.00	\$ 24,750.00	\$ 23,512.50	0.00
6	DEMOLISH EXISTING ASPHALT	530	SY	\$ 12.05	\$ 6,386.50	0.00	\$ -	\$ -	530.00
7	UNCLASSIFIED EXCAVATION USED AS EMBANKMENT	130	CY	\$ 195.00	\$ 25,350.00	0.00	\$ -	\$ -	130.00
8	OFF-SITE BORROW	350	CY	\$ 22.00	\$ 7,700.00	0.00	\$ -	\$ -	350.00
9	REMOVE, STOCKPILE, AND REPLACE TOPSOIL (8 INCHES THICK)	330	CY	\$ 50.00	\$ 16,500.00	0.00	\$ -	\$ -	330.00
10	TRIAXIAL GEOGRID	560	SY	\$ 11.80	\$ 6,608.00	0.00	\$ -	\$ -	560.00
11	68' X 56' BOX HANGAR	1	LS	\$ 405,733.00	\$ 405,733.00	0.020993	\$ 8,517.50	\$ 8,091.63	0.979007
12	231' X 51' T-HANGAR	1	LS	\$ 874,802.00	\$ 874,802.00	0.015462	\$ 13,526.00	\$ 12,849.70	0.984538
13	6" CRUSHED AGGREGATE BASE COURSE	560	SY	\$ 69.50	\$ 38,920.00	0.00	\$ -	\$ -	560.00
14	CLASS AA CONCRETE SURFACE COURSE (CONCRETE APRON)	390	SY	\$ 124.54	\$ 48,570.60	0.00	\$ -	\$ -	390.00
15	CLASS AA CONCRETE SURFACE COURSE (CONCRETE DRIVE)	130	SY	\$ 182.02	\$ 23,662.60	0.00	\$ -	\$ -	130.00
16	SOLID SLAB SODDING AND WATERING UNTIL ESTABLISHED	830	SY	\$ 8.43	\$ 6,996.90	0.00	\$ -	\$ -	830.00
17	MODIFY EXISTING FENCE	1	LS	\$ 6,500.00	\$ 6,500.00	0.00	\$ -	\$ -	1.00
TOTAL-Base Bid					\$1,612,479.60		\$88,043.50	\$83,641.33	

TOTAL WORK TO DATE:	<u>\$88,043.50</u>
LESS RETAINAGE @ 5%:	<u>\$4,402.18</u>
LESS PREVIOUS PAYMENTS RECOMMENDED:	<u> </u>
PAYMENT RECOMMENDED THIS ESTIMATE:	<u>\$83,641.33</u>

Contractor:
 Scott Selsor Construction, LLC
 301 S. 8th St
 Weatherford, Oklahoma 73096

Approved By:

Game Cole Bond

02/20/2026

Parkhill

Date

Item #	Description	Estimated		Billed to Date		Remaining Quantity
		Quantity	Amount	Quantity	Amount	
1	Mobilization	1.00	\$100,000.00	0.25	\$25,000.00	0.75
2	Low Profile Flag and Flasher Barricades	1.00	\$3,500.00	1	\$3,500.00	0.00
3	Temporary Erosion Control	1.00	\$7,500.00	0.5	\$3,750.00	0.50
4	Remove and Dispose of Trees	6.00	\$9,000.00	6	\$9,000.00	0.00
5	Demolish Existing Foundation, Concrete Slab, Hangar Door	1.00	\$24,750.00	1	\$24,750.00	0.00
6	Demolish Existing Asphalt	530.00	\$6,386.50		\$0.00	530.00
7	Unclassified Excavation Used as Embankment	130.00	\$25,350.00		\$0.00	130.00
8	Off-Site Borrow	350.00	\$7,700.00		\$0.00	350.00
9	Remove, Stockpile, and Replace Topsoil (8 Inches Thick)	330.00	\$16,500.00		\$0.00	330.00
10	Triaxial Geogrid	560.00	\$6,608.00		\$0.00	560.00
11	68' x 56' Box Hangar	1.00	\$405,733.00			
	Permitting, Plans and Bonding	1.00	\$10,000.00	0.5	\$5,000.00	0.50
	Engineering and Testing	1.00	\$10,500.00	0.335	\$3,517.50	0.67
	Building Pad and Dirt Work	1.00	\$10,000.00		\$0.00	1.00
	Footings and Slab	1.00	\$74,000.00		\$0.00	1.00
	Metal Building	1.00	\$96,000.00		\$0.00	1.00
	Metal Building Erection	1.00	\$46,000.00		\$0.00	1.00
	HMF and Doors	1.00	\$3,500.00		\$0.00	1.00
	Insulation and Coating	1.00	\$49,000.00		\$0.00	1.00
	Electrical	1.00	\$40,000.00		\$0.00	1.00
	Higher Power Doors	1.00	\$38,000.00		\$0.00	1.00
	Painting	1.00	\$4,200.00		\$0.00	1.00
	Clean Up, Dumpsters, Toilets	1.00	\$6,533.00		\$0.00	1.00
	Supervision	1.00	\$18,000.00		\$0.00	1.00
12	231' x 51' T-Hangar	1.00	\$874,802.00			
	Permitting, Plans and Bonding	1.00	\$18,500.00	0.541	\$10,008.50	0.46
	Engineering and Testing	1.00	\$10,500.00	0.335	\$3,517.50	0.67
	Building Pad and Dirt Work	1.00	\$10,000.00		\$0.00	1.00
	Footings and Slab	1.00	\$198,000.00		\$0.00	1.00
	Metal Building	1.00	\$340,000.00		\$0.00	1.00
	Metal Building Erection	1.00	\$188,000.00		\$0.00	1.00
	HMF and Doors	1.00	\$4,000.00		\$0.00	1.00
	Insulation and Coating	1.00	\$10,000.00		\$0.00	1.00
	Electrical	1.00	\$60,000.00		\$0.00	1.00
	OH Doors	1.00	\$8,000.00		\$0.00	1.00
	Painting	1.00	\$3,000.00		\$0.00	1.00
	Clean Up, Dumpsters, Toilets	1.00	\$6,802.00		\$0.00	1.00
	Supervision	1.00	\$18,000.00		\$0.00	1.00
13	6" Crushed Aggregate Base Course	560.00	\$38,920.00		\$0.00	560.00
14	Class AA Concrete Surface Course (Concrete Apron)	390.00	\$48,570.60		\$0.00	390.00
15	Class AA Concrete Surface Course (Concrete Drive)	130.00	\$23,662.60		\$0.00	130.00
16	Solid Slab Sodding and Watering Until Established	830.00	\$6,996.90		\$0.00	830.00
17	Modify Existing Fence	1.00	\$6,500.00		\$0.00	1.00
Totals:			\$1,612,479.60		\$88,043.50	

Box Hangar Total to Date:	\$8,517.50
Percentage of Box Hangar Complete:	2.10%
T-Hangar Total to Date:	\$13,526.00
Percentage of T-Hangar Complete:	1.55%

AFFIDAVIT FOR PAYMENT OF \$1,000.00 OR MORE

STATE OF Oklahoma)
COUNTY OF Custer) SS.


Undersigned Contractor, lawful age, first duly sworn on oath, says this invoice/claim is true and correct. Affiant further states (work, services, or materials) as shown by this invoice/claim have been completed or supplied in accordance with Plans, Specifications, orders, or requests furnished affiant. Affiant further states (s)he made no payment directly/indirectly to any elected official, officer, or employee of the State of Oklahoma, and county or local subdivision of state, money, or any other thing of value to obtain payment.

Scott Nelson
(Contractor, Supplier, or Engineer)

Subscribes and sworn to before me this 18th day of February, 20 20.

Morgan MCBroom
(Notary Public, Clerk, or Judge)

My Commission Expires July 20, 20 20.



Note:
Attach a copy of this Affidavit to any invoice submitted by Architect, Contractor, Engineer, or Supplier for material of \$1,000.00 or more.