

APPLICATION AND CERTIFICATE FOR PAYMENT

TO OWNER:
City of Clinton

PROJECT:
Clinton Repair Hangars 2 & 3

APPLICATION #: 3
PERIOD TO: 06/15/22
PROJECT NOS: 2202008

Distribution to:

<input checked="" type="checkbox"/>	Owner
<input checked="" type="checkbox"/>	Const. Mgr
<input type="checkbox"/>	Architect
<input checked="" type="checkbox"/>	Contractor

FROM CONTRACTOR:
Diversified Construction of Oklahoma, Inc.
6288 Boucher Dr.
Edmond, OK 73034

VIA ARCHITECT:

CONTRACT DATE:

CONTRACT FOR:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown therein is now due.

1. ORIGINAL CONTRACT SUM-----	\$	<u>212,462.23</u>
2. Net change by Change Orders-----	\$	<u> </u>
3. CONTRACT SUM TO DATE (Line 1 +/- 2)	\$	<u>212,462.23</u>
4. TOTAL COMPLETED & STORED TO DATE- (Column G on Continuation Sheet)	\$	<u>212,462.23</u>
5. RETAINAGE:		
a. 10.0% of Completed Work (Columns D+E on Continuation Sheet)	\$	<u>21,246.22</u>
b. _____ of Stored Material (Column F on Continuation Sheet)	\$	<u> </u>
Total Retainage (Line 5a + 5b or Total in Column I of Continuation Sheet-----	\$	<u>21,246.22</u>
6. TOTAL EARNED LESS RETAINAGE----- (Line 4 less Line 5 Total)	\$	<u>191,216.01</u>
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)-----	\$	<u>129,998.60</u>
8. CURRENT PAYMENT DUE-----	\$	<u>61,217.41</u>
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$ \$	<u>21,246.22</u>

CONTRACTOR:

By: [Signature] Date: 6-16-22

State of: OK
County of: dc

Subscribed and sworn to before
me this _____ day of _____

Notary Public: _____
My Commission expires: _____

CERTIFICATE FOR PAYMENT

In accordance with Contract Documents, based on on-site observations and the data comprising application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED _____ \$ 61,217.41

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: City Manager

By: [Signature] Date: 6/16/2022

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner of Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS		
NET CHANGES by Change Order		

CONTINUATION SHEET

ATTACHMENT TO PAY APPLICATION

PROJECT:
Clinton Repair Hangars 2 & 3

APPLICATION NUMBER: 3
APPLICATION DATE: 06/15/22
PERIOD TO: 15-Jun-22
ARCHITECT'S PROJECT NO: 2202008

A Item No.	B Description of Work	C Scheduled Value	D Work Completed		F Materials Presently Stored (Not In D or E)	G		H Balance To Finish (C - G)
			From Previous Application (D + E)	This Period		Total Completed And Stored To Date (D + E + F)	% (G/C)	
1	Hangar 2 Roof repairs	\$ 10,350.00	\$ 9,315.00	\$ 1,035.00		\$ 10,350.00	100%	\$ -
2	Hangar 2 Wall sheeting	\$ 5,070.00	\$ 2,535.00	\$ 2,535.00		\$ 5,070.00	100%	\$ -
3	Hangar 2 Door replacment & repair	\$ 89,322.00	\$ 35,728.80	\$ 53,593.20		\$ 89,322.00	100%	\$ -
4	Hangar 2 Wall Girts	\$ 2,721.00	\$ 2,721.00			\$ 2,721.00	100%	\$ -
5	Hangar 2 Column	\$ 1,197.00	\$ 1,197.00			\$ 1,197.00	100%	\$ -
6	Hangar 2 Gutter repairs	\$ 5,573.00	\$ -	\$ 5,573.00		\$ 5,573.00	100%	\$ -
7	Hangar 3 Roof repairs	\$ 10,350.00	\$ 9,315.00	\$ 1,035.00		\$ 10,350.00	100%	\$ -
8	Hangar 3 Wall sheeting	\$ 6,452.00	\$ 645.20	\$ 5,806.80		\$ 6,452.00	100%	\$ -
9	Hangar 3 Door replacement & repair	\$ 73,134.00	\$ 65,820.60	\$ 7,313.40		\$ 73,134.00	100%	\$ -
10	Hangar 3 Wall Girts	\$ 2,721.00	\$ 2,721.00			\$ 2,721.00	100%	\$ -
11	Hangar 3 Gutter repairs	\$ 5,572.23	\$ -	\$ 5,572.23		\$ 5,572.23	100%	\$ -
12			\$ -			\$ -		\$ -
13			\$ -			\$ -		\$ -
14			\$ -			\$ -		\$ -
15			\$ -			\$ -		\$ -
16			\$ -			\$ -		\$ -
17			\$ -			\$ -		\$ -
18			\$ -			\$ -		\$ -
19			\$ -			\$ -		\$ -
20			\$ -			\$ -		\$ -
21			\$ -			\$ -		\$ -
22			\$ -			\$ -		\$ -
23			\$ -			\$ -		\$ -
24			\$ -			\$ -		\$ -
25			\$ -			\$ -		\$ -
26			\$ -			\$ -		\$ -
27			\$ -			\$ -		\$ -
28			\$ -			\$ -		\$ -
SUBTOTALS PAGE 2		\$ 212,462.23	\$ 129,998.60	\$ 82,463.63	\$ -	\$ 212,462.23	100%	\$ -