

CHANGE ORDER NO. 5

Owner:	City of Clinton	Owner's Project No.:	Client No.
Engineer:	Garver Krapff Reynolds Construction	Engineer's Project No.:	22W02360
Contractor:	Company	Contractor's Project No.:	S-2505
Project:	Clinton Sewer Improvements		
Date Issued:	November 19, 2025	Effective Date of Change Order:	

Contractor is directed to proceed promptly with the following change(s):

Description:

Construct temporary shoofly to allow for construction of sewer manhole.

This Change Order No. 5 replaces the previously approved Change Order No. 3

This Change Order No. 5 adds 70 calendar days to the contract.

Attachments:

Total Change Order Letter

Temporary Shoofly Location and Pavement Typical Section

Traffic Control Plan

Previously Approved Change Order No. 3

Time Extension Letter

Purpose for the Change Order:

Proved traffic access to Redwheat Dr. during construction due to relocation of MH-13 during construction.

Directive to proceed promptly with the Work described herein, prior to agreeing to change in the Contract Price and Contract Time, is issued due to:

Non-agreement on pricing of proposed change. Necessity to proceed for schedule or other reasons.

Estimated cost to be added and deducted from the contract unit prices (non-binding, preliminary):

Net Cost: \$164,047.00

Days to start: 5 days

Basis of estimated change in Change Order Used:

Lump Sum Unit Price Cost of the Work Other

Recommended by Engineer

Authorized by Owner

By: Thomas M. Huid

 Robert B. Johnston

Title: Project Manager

 City Manager

Date: November 19, 2025

 November 19, 2025

EJCDC® C-940, Work Change Directive.
Copyright® 2018 National Society of Professional Engineers, American Council of Engineering Companies,
and American Society of Civil Engineers. All rights reserved.