

CHANGE ORDER NO. 3
Flow Meter Additions at Clinton Lake WTP

TO: Lonehickory Cattle LLC ("Contractor")

DATE: January 20, 2017

Upon Contractor acceptance and the City of Clinton ("City") approval, the work and Contract Documents for City of Clinton Project entitled Golf Course Raw Waterline shall be adjusted to include the following:

ADDITIONS:

The City has requested piping and flow meter additions at their Clinton Lake WTP. These additions would provide for a new 8" flow meter/valve/vault near the existing meter vault, and another 8" flow meter inside the plant building. This would allow for precise flow measurement and chemical dosing over a wider range of plant flow rates compared to existing flow measurement equipment. This work will be paid on a lump sum basis commensurate with the percent of work completed.

DEDUCTIONS:

None

Adjustments to Contract Price & Time

Item Description	Contract Dollars	Calendar Days
Contract Totals (to date)	\$892,510.00	120
Adjustments this Change Order No. 3	\$77,638.72	120
Contract Totals to Date – Including Change Order No. 3	\$970,148.72	240

Contract Time Expires on: **May 3, 2017.**

Acceptance of this Contract Change Order by the Contractor is a complete waiver and release by it, its subcontractors, and its suppliers of all direct, indirect, consequential and impact-related costs resulting from or related to this Change Order, and its effect, if any, on unchanged Work, including, but not limited to, delays, impacts and disruption as well as extended or increased jobsite and home office overhead costs that may be experienced or incurred as a result of performance of this Change Order.

This document will become a supplement to the Agreement and all of its provisions will apply hereto.

ACCEPTED FOR CONTRACTOR

By _____

Print Name _____

Title _____

Date _____

APPROVED FOR CITY OF CLINTON

By _____

Print Name _____

Title _____

Date _____